

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Warangal Region – Mahabubabad District – Kothaguda(M) – PMGSY-Ph.XI, Pkg.no.LWE BI16(4-works) – “R/F ML02-Andugulagudem to Mahadevunigudem in Kothaguda(M), Mahabubabad District”, estimate cost Rs.96.00/109.26 lakhs for (Part-A) & Rs.5.80 lakhs (Part-B) – Extension of Agreement Time proposals up to 20.03.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 83

Dated: 15-02-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AEE/DEE-I/PMGSY Ph.XII/LWE BI-16 (4-works)/Kothaguda/Andulagudem/ EOAT/WGL/2019, Dt:23.12.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 20.03.2020 i.e., (from 15.03.2019 to 20.03.2020) total 230 days in respect of the work “R/F ML02-Andugulagudem to Mahadevunigudem in Kothaguda(M), Mahabubabad District”, without imposing any penalty as the delay is not attributed to the contractor and delay is due to Heavy rains.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon’ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER